
# Overview of ITER Project Activities in the U.S.



Ned Sauthoff
Project Manager, U.S. ITER Project Office

FY2008 OFES Budget Planning Meeting Gaithersburg, MD March 14, 2006

#### **Evolution of the US budget challenge/constraint**

 In March 2005 in preparation for CD-1, consistent with DOE 413.3, we prepared a draft cost range


	March 2005 outcome	November 2005
In-kind hardware, ITER staff, and cash	\$1.115B - \$1.184B - \$1.4B	< \$1.016B
Central reserve		\$0.060B
One-year delay allowance		\$0.046B
TOTAL	\$1.115B - \$1.4B	\$1.122B

- In November 2005, the Director of the Office of Science gave direction on the cost of the US Contributions to ITER project and his vision of management
  - Fit within a budget cap of \$1.122B
  - Include \$60M for Central Reserve
  - Include allowance for 1-year delay
- Dr. Orbach requested that Dan Lehman review the cost estimates for the revised situation

#### Process for the N-12 (2005) Revised Procurement Allocations


- The N-11 (October 2005) meeting charged the International Team, working with the Participant Team Leaders, to refine the Procurement Allocations:
  - To improve the prospects of project success
  - To identify an appropriate procurement allocation for a possible new party
- Throughout November, IT Leader Yasuo Shimomura identified opportunities for improved allocations and worked with Participant Leaders, reaching agreement before the NSSG-13 meeting
  - Simplify inter-party interfaces
  - Reduce undesirable multi-party duplication
  - Assign scopes to qualified parties
- The NSSG-13 procurement allocation working group and the NSSG-13 endorsed the proposed revisions
- The N-12 meeting endorsed the proposed revised procurement allocations

#### N-12 (2005) Revised U.S. "in-kind contribution" scopes




# Comparison of N-9 2003 and N-12 2005 US allocations (measured by ITER credit)

#### N-9 (2003)




value ~ 270 klUA


#### N-12 (2005)



value ~ 248 kIUA

#### 2006 U.S. "in-kind contribution" scopes





#### Some key dates for the U.S. ITER Project

Project Office Transition Plan approved January, 2006

SC Lehman "cost only" review February, 2006

SC Lehman Review September, 2006


OECM Cost Review (per Dep Sec @CD0) November, 2006

OECM endorsement December, 2006

CD1 - Baseline Development December, 2006

CD2 - Performance Baseline December, 2007

# US ITER Budget Profile (\$M), summing to \$1.122B



#### Recent progress on R&D and design

- Emphasizing progress on in-kind hardware contributions through both domestic R&D and design work and through support of the International Team (US will be seeking credit in several areas)
- Multi-party discussions will target effective arrangements for shared packages
- Funds for infrastructure investments / test facilities are generally being held centrally, pending further discussions with ITER parties about effective joint arrangements
- Funds for WBS-managers and close-support groups are phase-funded during the transition, pending selections of performers

#### **Preparation for the CD-1 reviews**


 Per the Deputy Secretary's approval of CD-0, the CD-1 approval is contingent on a cost review by the Office of Engineering and Construction Management

DOE/SC "Lehman" review: September 2006

OECM review: November 2006


- The US Project will be addressing the issues of cost, schedule, and management in preparation for these reviews
  - clarifying the roles of the ITER Organization and the Domestic Agencies
  - refining scope, with IT and ITER parties, including effective arrangements
  - acquiring appropriate documentary basis for the cost estimate
  - value engineering
  - project management plan and acquisition strategy
  - ...
- The Project Team must be assembled and engaged throughout these activities

#### Revised US procurement allocations: Magnet system




- 2003: US would provide 4 of 7 Central Solenoid modules (conductor, winding, ...) while FLEX would provide the other 3 modules
  - Issues:
    - duplication between parties
    - intricate interface
- 2005: Japan provides all CS conductor and US winds ... all 7 modules
  - Advantages:
    - minimizes duplication
    - simplies interface
    - shifts conductor risks
- 2005: US provides 8% of the TF conductor
  - engages the US in superconducting materials
  - allows the US to build on multi-party developments

#### Central Solenoid (CS) Coil




	Other Project Costs (OPC)	<b>Total Estimated Costs (TEC)</b>
FY 2006:	Start manufacturing studies	Refine planning and scope
	and prepare for procurement	definition/clarification with the
	of industrial R&D contracts	ITER International Team (IT)
		for manufacture of coils;
		perform preliminary design and
		analysis.
<b>FY 2007:</b>	Complete all R&D tests.	Complete design, prepare
		procurement package for coil
		fabrication.
<b>FY 2008:</b>		Award procurement for coil
		fabrication.



### **Central Solenoid (CS) Structure**


	<b>Other Project Costs (OPC)</b>	<b>Total Estimated Costs (TEC)</b>
<b>FY 2006:</b>	<b>Begin planning based on CS</b>	<b>Begin planning based on CS</b>
	coil design and interfaces with	coil design and interfaces with
	the IT.	the IT.
<b>FY 2007:</b>	Start development of	<b>Continue planning based on CS</b>
	fabrication methods and tests.	coil design and interfaces with
		the IT.
<b>FY 2008:</b>	Complete R&D.	Continue preliminary design
		and analysis.




### **Toroidal Field (TF) Coil Conductor**

	Other Project Costs (OPC)	<b>Total Estimated Costs (TEC)</b>
<b>FY 2006:</b>	Begin qualification of materials	Begin planning and scope
	and fabrication tests for the TF	definition/clarification with the
	coil conductor.	ITER International Team (IT)
		and other parties in this scope
		for manufacture of TF coil
		conductor.
<b>FY 2007:</b>	<b>Continue qualification of</b>	Complete design; complete
	materials and fabrication tests	production of strand for
	for the TF coil conductor.	prototype pancake.
<b>FY 2008:</b>	Complete R&D on conductor.	Initiate procurement of cabling
		and jacket material for
		prototype pancake. Award
		procurement of strand for TF
		Coil Conductor.

# Revised US procurement allocations: First Wall / Blanket/Shield




- 2003: US provides 10% of the area of First Wall / Blanket / Shield modules
  - Issue: significant R&D spread over only small amount of fabrication
- 2005: US provides 20% of the area of First Wall / Blanket / Shield modules
  - Advantage: Spreads R&D over larger fabrication base




### First Wall and Shield Assembly

	Other Project Costs (OPC)	<b>Total Estimated Costs (TEC)</b>
<b>FY 2006:</b>	Begin joining R&D for the first	Refine planning and scope
	wall components and	definition/clarification with the
	fabrication R&D for the	IT; start preliminary design for
	modules.	first wall and shield
		components as included in the
		U.S. scope.
<b>FY 2007:</b>	<b>Continue joining R&amp;D for the</b>	Complete design for first wall
	first wall components and start	and shield as included in U.S.
	materials and joining R&D for	scope.
	shield components.	
<b>FY 2008:</b>	Complete all R&D work.	Issue RFPs for first wall and
		shield components.


### **Port Limiter System**






	Other Project Costs (OPC)	<b>Total Estimated Costs (TEC)</b>
<b>FY 2006:</b>	Refine planning and scope	Refine planning and scope
	definition/clarification with the	definition/clarification with the
	IT and start concept definition.	IT; start concept definition.
<b>FY 2007:</b>	Start joining, materials, and	<b>Continue planning scope</b>
	actuation R&D for port	definition/clarification and
	limiters.	concept development.
<b>FY 2008:</b>	Continue joining, materials,	Continue planning, concept
	and actuation R&D.	development, and start
		preliminary design.

# Revised US procurement allocations: Ion Cyclotron Heating and Current Drive System




- 2003: US shares antenna with EU and provides all other components
  - Issues:
    - interface with EU on antenna, with significant R&D
    - opportunity for scope for India
- 2005: US provides transmission lines
  - Advantages:
    - simplies interfaces
    - provides appropriate scope for India



### **Ion Cyclotron System**

	<b>Other Project Costs (OPC)</b>	<b>Total Estimated Costs (TEC)</b>
<b>FY 2006:</b>	Start transfer line R&D.	Refine planning and scope
		definition/clarification with the
		IT.
<b>FY 2007:</b>	Continue R&D.	<b>Continue planning and</b>
		conceptual design.
<b>FY 2008:</b>	Complete R&D program.	Start preliminary design.

# Revised US procurement allocations: Electron Cyclotron System Configuration




- 2003: US would provide 120GHz startup gyrotrons and all power supplies and transmission lines; others provide 170GHz gyrotrons and launchers
  - Issues:
    - intricate interface between gyrotron providers and US power supplies
    - possible scopes for India
- 2005: US provides only transmission lines
  - Advantages:
    - simplifies interfaces
    - provides appropriate scopes for India




### **Electron Cyclotron System**

	Other Project Costs (OPC)	<b>Total Estimated Costs (TEC)</b>
FY 2006:	Start transfer line R&D.	Begin planning and scope definition/clarification with the IT.
<b>FY 2007:</b>	Continue R&D.	Start preliminary design.
FY 2008:	Continue R&D.	Conduct preliminary design review.




#### **Diagnostics**




#### **Instrumentation packages and Port Plug packages**

	Other Project Costs (OPC)	<b>Total Estimated Costs (TEC)</b>
<b>FY 2006:</b>	Perform assessments of R&D	Award exploratory contracts
	needs and start R&D on most	for diagnostics, evaluate present
	diagnostics.	IT design, begin preliminary
		design for many systems.
<b>FY 2007:</b>	Complete assessments of R&D	<b>Continue or start preliminary</b>
	needs, continue R&D on most	design for most components
	of the diagnostics, and start	and systems.
	<b>R&amp;D</b> on remaining diagnostics.	
<b>FY 2008:</b>	Continue diagnostics R&D.	Continue preliminary design
		for most components and
		systems.




### **Vacuum Pumping and Fueling Systems**






	<b>Other Project Costs (OPC)</b>	<b>Total Estimated Costs (TEC)</b>
<b>FY 2006:</b>	Start R&D on the extruder and	Begin planning and scope
	rotor prototype.	definition/clarification with the
		IT; begin concept development
		for the pellet injector.
<b>FY 2007:</b>	Complete R&D on the	<b>Continue concept development</b>
	extruder, continue R&D on the	for the pellet injector.
	rotor prototype, and begin	
	<b>R&amp;D</b> on guide tube prototype.	
<b>FY 2008:</b>	Complete R&D.	Begin planning and scope
		definition/clarification with the
		IT for roughing pump sets and
		change over boxes; complete
		pellet injector concept
		development.

# The ITER Tritium Plant is essentially a small chemical processing plant consisting of seven systems




#### **Tritium Plant Exhaust Processing System**




### **Cooling Water Systems**

	<b>Other Project Costs (OPC)</b>	<b>Total Estimated Costs (TEC)</b>
<b>FY 2006:</b>	No R&D	Begin planning and scope
		definition/clarification with the
		IT; prepare procurement spec
		for the various cooling water
		subsystems.
<b>FY 2007:</b>	No R&D	Award procurements to design
		and provide the components for
		the various subsystems.
<b>FY 2008:</b>	No R&D	Begin fabrication/procurement
		of components.



# Steady State Electrical Power Network

	Other Project Costs (OPC)	<b>Total Estimated Costs (TEC)</b>
<b>FY 2006:</b>	No R&D	Begin planning and scope
		definition/clarification with the
		IT.
FY 2007:	No R&D	Award contract to design,
		procure, and install components
		for phase one.
FY 2008:	No R&D	Procure components for phase
		one.



	Other Project Costs (OPC)	<b>Total Estimated Costs (TEC)</b>
FY 2006:	No R&D	Provide secondees and cash as required by the IT.
FY 2007:	No R&D	Provide secondees and cash as required by the IT.
FY 2008:	No R&D Provide secondees and cash as required by the IT.	

### **Project Support**


	Other Project Costs (OPC)	<b>Total Estimated Costs (TEC)</b>
FY 2006:	No R&D	Select performers for positions in the Project Office including WBS Leaders and Engineering Manager, ES&H manager, QA specialist, etc.; begin to hire/assign/or designate staff for Systems Engineering and Design Integration, Project Controls, Information Systems, Communications Physics, and other positions.
FY 2007:	No R&D	Provide status reports and support various one- time and periodic reviews; perform ES&H analyses and studies supporting design of U.S. ITER components; begin CAD translations and development of models for neutronics analysis, EM disruption, analysis, thermal analysis, etc.
<b>FY 2008:</b>	No R&D	Continue as in FY 2007.

#### **ITER MIE Funding for FY06**

#### **Distribution of Funding**

Total of \$19.3M in FY06

#### Cash to IO \$0.5M



#### Design/R&D/Mgmt \$17.1M

- Magnet
- First wall shields
- Port Limiters
- Cooling water systems
- Pellet injector
- Exhaust Processing
- ICH transmission line
- ECH transmission line
- Diagnostics
- Project management

#### **ITER MIE Funding for FY07**

#### **Distribution of Funding**


Total of \$60.0M in FY07

ITER Organization (IO)
Employees and Secondees \$5.5M

Cash to IO \$1.0M

### **Industry Hardware Commitments \$1.6M**

- Toroidal field coil conductor
- Cooling water components
- Blanket materials



#### Design/R&D/Mgmt \$51.9M


- Magnet
- First wall shields
- Port Limiters
- Cooling water systems
- Pellet injector
- Exhaust Processing
- ICH transmission line
- ECH transmission line
- Diagnostics
- Project management

#### **ITER MIE Funding for FY08**


#### Distribution of Funding

Total of \$160.0M in FY08

#### Cash to IO \$10.0M



# Summary of Budgets evolution within each area



#### **Institutional Issues**

#### Enable and bolster the ITER International Organization

- Emphasize its strong system integration role
- Contribute to effective project management tools, practices and culture
- Provide ITER staff to enable excellent project management and integration in key technical areas

#### Build the US Domestic Agency team

- Emphasize US role as a provider of components, staff and cash
- Establish the US organization, building on the SNS model, tools and culture
- Populate the US organization with excellent performers: individuals and institutions (partners and subcontractors)

#### Integrate the International and Domestic teams

- Emphasize effective interactions and partnership between teams
- Establish clear and complementary roles and responsibilities
- Develop and use effective tools and procedures

#### **Bottom Line...**

## Highest level arrangements are nearly in place

- Site and Director General selected
- Proposed International Agreement with ITERparty governments

# Now is the time to configure the international and domestic organizations

- Effective ITER Organization for system integration as well as site-locale procurements and assembly/integration/operations
- Effective US ITER Domestic Agency, focused on its deliverables, integrated with the ITER Organization, moving from R&D to fabrication, emphasizing accountability

#### FY06-08 activities

- Refinement of the roles, responsibilities and procedures for the IO and DA
- Completion of R&D and design, leading to issuing of the procurement packages
- Conducting manufacturing designs and prototypes, leading to start of fabrication
- Providing staff and cash to the ITER Organization